

EAST RENFREWSHIRE COUNCIL1 September 2022Report by the Chief Financial OfficerGENERAL FUND CAPITAL PROGRAMME**PURPOSE OF REPORT**

1. The purpose of this report is to recommend adjustments to the 2022/23 General Fund Capital Programme, approved on 3 March 2022, resulting from finalisation of the previous year's programme and in light of subsequent information.

**RECOMMENDATIONS**

2. The Cabinet is asked to recommend that Council:-
  - note and approve the movements in project phasing across the 10 year capital programme;
  - note and approve the movements within the 2022/23 programme; and
  - note the shortfall of £0.443m and that income and expenditure on the programme will be managed and reported on a regular basis.

**BACKGROUND**

3. The General Fund Capital Programme for 2022-2032 was approved by Council on 3 March 2022.
4. Movements on the 2021/22 programme were approved by Cabinet on 10 March 2022, including a number of changes not reflected in the 10 year programme.
5. At that point, expenditure on the 2021/22 programme had not been finalised and this report now adjusts 2022/23 project budgets to allow for outstanding works at year end to be completed in the current year.
6. The report also updates project costs and phasings to reflect impacts of the COVID pandemic, rising inflation, and ongoing labour and material shortages.
7. In general, construction costs are rising faster than general inflation due to shortages of materials and labour and to bidders factoring in additional risk in their pricing. Across Scotland, many authorities are reporting costs increases of 20% to 50% on some projects.
8. We have revised the phasings of our projects to reflect delays already experienced due to COVID and we are constantly monitoring project expenditure so that additional cost pressures on key projects can be covered by deferring or reducing other projects to compensate.

9. Where we have general provision for regular capital expenditure (such as on ICT, Roads, or Schools Major Works) officers are expected to prioritise spend on such schemes to remain within the budgeted level. It is recognised that this may mean that fewer such schemes will progress in year.

## CURRENT POSITION

10. Total anticipated expenditure (Appendix A)	£54.396m
Total anticipated resources (Appendix B)	<u>£53.953m</u>
Shortfall	<u>£ 0.443m</u>

This report provides an update on a number of projects impacted by COVID-19 and other factors including increased energy and fuel prices and the emerging impact of the Ukraine crisis. These factors continue to have a significant impact on the market with shortages of material and labour along with associated cost pressures. This is anticipated to continue for some time with longer lead times and price increases being experienced across construction projects. Backlogs are also delaying tender processes and site start dates.

Some inflationary costs for new and not yet tendered projects were built into the 10 year programme however some tender returns are significantly over original estimates. Officers will seek to minimise that through value engineering and design changes, however where approved, additional costs will be managed within existing resources wherever possible with transfers of funding made from other projects identified for deferment or assessed as lower priority.

Project lines that sit as a general fund or provision haven't been increased and officers will seek to prioritise projects within these limits.

Officers will continue to review the position and will provide further updates on project timings and anticipated tender cost increases as part of the regular reporting process.

## FINALISATION OF THE 2021/22 PROGRAMME

11. The finalisation of the previous year's Capital Programme has cash flow implications for the 2022/23 Programme i.e. any unfinished works will now be completed during 2022/23.
12. Appendix A shows the effect of this cash flow adjustment on the expenditure. This is not new or additional expenditure but simply an adjustment to reflect the later timing of expenditure.
13. The majority of this adjustment reflects movement between the 10 year capital programme for 2022-2032 and the position reported to Cabinet on 10 March 2022. Detailed explanation for these movements was included in the 10 March report.
14. A further £4.762m adjustment has now been added, reflecting the net underspend at year end. The majority of this movement is on Neilston Learning & Leisure (£0.894m) which now has a revised timeline; schools major maintenance (£0.639m) where work was focused on certain priority works; and ICT general provision (£0.810m) where funds are held in the expectation of bids coming forward, and bids received subject to resource availability to deliver.

15. Appendix A also details transfers between budget lines where required.
16. Further adjustments to the programme are now necessary as set out below.

## INCOME MOVEMENTS

17. The main income movements are as follows: -
  - **Borrowing**  
Borrowing in the current financial year has been reduced by a net total of £29.948m due to timing variances in expenditure and other adjustments noted below. This reflects planned borrowing not utilised in 2021/22 and the rephasing of projects into future years.
  - **City Deal Grant**  
Following an allocation of additional grant for City Deal projects in 2021/22, subsequent years will see a reduction to match. Grant for 2022/23 has yet to be confirmed however has been estimated at a reduced £0.300m. Further changes are anticipated and will be reported when they become clear. The overall level of grant support for city deal projects remains unchanged.
  - **Developers Contributions**  
These contributions are dependent on physical progress of developments and receipt of contributions earlier than anticipated allowed application of £2.537m more than budgeted in 2021/22. This has been matched by a reduction across estimated remaining years of development works however this will be reviewed regularly.
  - **Cycling, Walking and Safer Streets**  
An increase in grant funding to £0.615m has been reflected in the report under both resources and expenditure.
  - **Place Based Investment Programme – Additional grant funding** had been made available to support a series of small local projects which were approved by Cabinet on 25 November 2021, and subsequently amended on 10 March 2022. Revised grant for 2022/23 following completion of the 2021/22 programme is now £0.333m.
  - **Bridge Maintenance Fund – works** on this project are unlikely to progress significantly within 2022/23 and therefore the grant has been included within 2023/24 resources.

## EXPENDITURE MOVEMENTS

18. The programme approved during March 2021 has increased from £68.711m to £85.814m for purely cash flow reasons between 2021/22 and 2022/23.
19. This reflects timing variances across the programme and will be subject to further review throughout the year.
20. Further adjustments to the programme are now necessary as set out below.

- **Kirkhill Rewire**  
This project has been deferred and will be subject to review.
- **Learning & Leisure in Neilston**  
Revised phasing across this project has resulted in a reduction in 2022/23 expenditure of £1.242m and further movement across future years.
- **Eastwood Park Leisure**  
With only planning and fees likely this financial year the project has been rephased across 2022/23 and future years with a reduction of £26.119m in 2022/23. It is likely further rephasing will be required on this project as costs and timings become clearer.
- **Eastwood HS Sports Centre Changing**  
A significantly increased tender cost has resulted in a project cost of £0.854m. The additional cost will be funded from use of the ERCLT General Building Improvement fund.
- **Rouken Glen Park Toilets**  
Increased costs to £0.262m will be met mainly from a transfer from the general Parks, Cemeteries & Pitch Improvements budget.
- **St Andrews House Refurbishment**  
An increase in costs to £0.100m will be met from a transfer from the Office Accommodation budget.
- **Overlee House Extension**  
This project has been rephased with outturn for 2022/23 now estimated at £0.200m
- **Cowan Park**  
An increase on the previous cost due to higher tender costs and additional requirements has been met from additional grant funding. Further proposals to support this will be brought forward.
- **City Deal programme – Aurs Road**  
Revised estimates for 2022/23 have resulted in a reduction of £1.962m with work now expected to take place in 2023/24, however further rephasing is likely to be necessary.
- **Roads**  
A revised roads programme was presented to Cabinet rephasing project expenditure. This resulted in a number of changes across the mainline roads programme with 2022/23 projects shown on the appendices. These are funded from transfers between projects and use of provisional sums. Proposals for future year mainline projects will be brought forward for approval in due course.
- **ICT**  
ICT General Provison has been reduced from £2.626m to £2.000m, reflecting existing and anticipated level of bids and resources available.
- **School Major Maintenance**

Approval was previously granted to revise schools maintenance work plans within existing resources to meet priority works across the schools estate. Budget has been allocated based on priority of projects and for 2022/23 the bulk of this is on the windows renewal programme with £1.012m earmarked for projects at Woodfarm, Carolside, St Lukes and Thornliebank. The remaining provisional sums budget is required to support expenditure committed in 2021/22 not yet completed and other planned works with costs yet to be determined.

- **Property Maintenance**  
Included within this line is £3.203m for ventilation works with allocations for fire risk assessments, structural surveys and asset management. The remainder will be allocated to identified priority projects as costs and timing become clearer.
- **Revised Total Cost**  
Overall, the programme has been increased by £0.786m. This reflects the net impact of additional grant funding added to the programme and does not increase borrowing costs.

## **REVISION OF THE 2022-2032 10 YEAR CAPITAL PROGRAMME**

21. This report details at Appendix C and D movements across the 10 year programme for a number of projects that have a significant impact on timing and application of resources.
22. The main impact on this is the timing and level of borrowing required to support the programme. Planned borrowing in 2021/22 that was not applied, and a lower borrowing requirement for 2022/23, both due to timing movements on projects, will result in a level of borrowing remaining available to support subsequent higher expenditure in future years while keeping within the overall level of resources approved.

## **COMMENT**

23. The projected shortfall of £0.443m represents 0.82% of the resources available and is within manageable limits.

## **PARTNERSHIP WORKING**

24. This report has been prepared following consultation with appropriate staff from various departments within the Council including Property and Technical Services and Information Technology.

## **RECOMMENDATIONS**

25. The Cabinet is asked to recommend that Council:-
  - note and approve the movements in project phasing across the 10 year capital programme;

- note and approve the movements within the programme; and
- note the shortfall of £0.443m and that income and expenditure on the programme will be managed and reported on a regular basis.

Further information is available from Mark Waugh, Principal Accountant – Capital, telephone 0141 577 3123.

Margaret McCrossan  
Head of Accountancy Services (Chief Financial Officer)  
MMcC/MW  
1 September, 2022

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

	<b>2022/23 opening and cashflow adjustments</b>				<b>TOTAL COST £'000</b>		
	<b>2022/23 (Opening, per 2022-2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
Property - Schools	16,870	21,900	19,440	116	63,195	110,029	109,963
Property - Culture & Leisure	26,233	29,210	3,171	211	6,135	69,732	69,732
Property - Other	7,904	9,845	9,404	283	18,389	56,457	56,260
Open Spaces	4,414	5,476	5,667	539	4,568	20,817	21,669
Roads	7,896	8,364	6,471	437	15,840	53,158	53,217
Corporate Wide - ICT	4,411	9,269	8,493	322	15,735	47,108	47,246
Fleet	983	1,750	1,750	195	4,189	18,510	18,510
<b>TOTAL</b>	<b>68,711</b>	<b>85,814</b>	<b>54,396</b>	<b>2,103</b>	<b>128,051</b>	<b>375,811</b>	<b>376,597</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Schools

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
Grouped	Schools Major Maintenance	907	1,405	1,405	2	n/a	1,282	10,923	10,787
800050031	Maidenhill Primary School	21	881	381	15	Path works and entrance way changes still to complete	14,168	15,050	15,050
800050033	St Cadoc'S Ps Remodelling To Provide Pre-Five Provision For 3 & 4 Years Olds	0	4	4	0	Retention	870	874	874
800050030	Kirkhill PS - Rewire	122	123	0	0	Deferred	368	491	491
Grouped	Early Learning & Childcare - Expansion to 1,140 hours	0	1,006	1,006	43	retention	25,707	26,713	26,712
N/a	Early Years - Crookfur/Fairweather/Overlee Masterplanning	0	10	10	0	retention	0	10	10
800050039	St Ninian's HS Additional Temp Accomodation	592	697	106	0	project completed under budget. Remaining budget transferred to Crookfur PS	2,078	2,492	2,183
800050057	Learning & Leisure in Neilston	11,000	13,374	12,132	29	Revised project timeline	1,686	30,000	30,000
800050038	St Mark's Car Park	286	316	316	0	Demolition works funded from transfer from Surplus/Demolition project line	104	350	420
800050063	Uplawmoor PS Upgrade	100	95	91	0	Work ongoing	9	100	100
800050064	Crookfur PS Extension	1,609	1,609	1,609	9	Transfer from St Ninians project to support additional costs	25	2,329	2,638
800050058	MCHS Sports Facility	1,531	1,648	1,648	18	tender received over budget. Funding to be identified.	58	1,726	1,726



**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Schools

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
800050065	Improving Learning	200	200	200	0	Work to be programmed	0	1,600	1,600
800050017	Joint Faith Campus (New Denominational PS for Mearns Area & Relocation of Calderwood Lodge PS)	0	0	0	0	Complete	16,672	16,671	16,672
new code	Isobel Mair External Classrooms	470	480	480	0	Costs being assessed	20	500	500
800050012	Security (CCTV) Expansion	32	52	52	0	Work to be programmed	148	200	200
		<b>16,870</b>	<b>21,900</b>	<b>19,440</b>	<b>116</b>		<b>63,195</b>	<b>110,029</b>	<b>109,963</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Culture & Leisure

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
800200019	Eastwood Park Leisure - Refurbishment	25,657	28,119	2,000	210	project not yet on site - not expected to have significant spend this year	1,838	55,000	55,000
800200021	Neilston Leisure	0	167	167	0	Fees only in 2022/23	74	7,825	7,825
800200020	ERCLT General Building Improvement Fund	200	284	0	1	transfer to support Eastwood HS sports	514	1,898	1,496
800050049	Eastwood HS Sports Centre Changing Rooms/Disabled Facilities	376	422	786	0	Additional costs funded by transfer from general building improvement	31	452	854
800200015	Equipment - Gym and Theatre	0	79	79	0	work to be programmed	198	831	831
805600002	Education - Theatre Equipment	0	106	106	0	work to be programmed	3	216	216
800200007	Barrhead Foundry Refurbishment (including Pool & Filtration System)	0	1	1	0	retention	2,859	2,860	2,860
800200013	Barrhead Foundry Final Phase Works	0	32	32	0	retention	618	650	650
		<b>26,233</b>	<b>29,210</b>	<b>3,171</b>	<b>211</b>		<b>6,135</b>	<b>69,732</b>	<b>69,732</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Other

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
	1. City Deal								
Grouped	Barrhead South Access - Balgraystone Road & Railway Station	600	461	461	20	Balgraystone Road main works complete, Railway station project scope to be finalised.	4,687	22,348	22,348
804000009	Country Park Visitor Centre & Infrastructure	295	347	347	0	Work planned but the project is dependent on progress on Aurs Road	303	2,800	2,800
804000006	Greenlaw Business Incubator And Innovation Centre & Employment Support Linked To Barrhead Foundry	12	89	89	0	Complete, retention only	5,633	5,722	5,722
	2. Environment Other Projects								
800420010	Cowan Park Changing Facilities	0	30	30	0	Transfer to match spend on 7s changing	138	176	168
800420009	Upgrade 7s Pav Cowan Park	0	0	0	0		8	0	8
800200018	Crookfur Pavilion Changing Upgrade	0	105	105	0	complete - final payment & retention	700	805	805
802200018	Muirend Synthetic	0	0	0	0	project complete. Remaining bduget transferred to RGP Toilet upgrade	109	116	109
802200017	RGP Toilets Upgrade	64	92	126	126	Cost increase funded by transfer from main Parks line and Muirend underspend	136	164	262

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Other

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
800420019	St Andrews House Refurbishment	30	40	100	0	Cost increase funded by transfer from Office Accommodation budget.	0	40	100
800420028	Flooding Prevention	0	31	31	0	Grant funded	0	31	31
800420016	Overlee House Extension	630	630	200	0	project at design stage so unlikely to start on site until last quarter of year	0	630	630
	3. Council Wide Property								
Grouped	Retentions - All Services	50	65	65	24	element transferred to cover small retentions on other projects	67	591	582
Grouped	Property Maintenance	3,975	5,010	5,004	95	n/a	3,366	16,768	16,560
800420013	Eastwood Park Campus Improvements	0	212	212	0	work to be programmed	310	522	522
800404017	Office Accommodation	1,848	1,935	1,875	10	£60k transferred to fund additional costs of St Andrews House refurbishment.	265	2,200	2,140
800420014	Capital Investment In Energy Efficiency Measures (NDEE Initiative)	0	115	115	5	project on hold - hoped to progress soon	1,639	1,754	1,754
800420005	Thornliebank Depot Mechanical Extraction	0	39	0	0	to be reviewed - potential saving	102	141	141
800050044	Overlee Pavilion Changing	0	218	218	0	complete - final payment & retention	687	905	905

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Other

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
800404015	Vacant (Surplus) Property/ Demolition	0	16	16	0	Part of this budget line transferred to cover demolition works at St Marks car park	190	276	206
800420020	Capelrig House Upgrade	400	410	410	3	At tender stage	0	418	418
800402003	Capelrig House Remedial Works	0	0	0	0		49	50	49
		<b>7,904</b>	<b>9,845</b>	<b>9,404</b>	<b>283</b>		<b>18,389</b>	<b>56,457</b>	<b>56,260</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Open Spaces

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
	1. REGENERATION								
80200008	Country Park - Tourism Infrastructure And Economic Activity Projects	183	166	166	0	Work will follow completion of main Aurs Road works	69	235	235
80200015	White Cart Tributaries Environmental Improvements	2,600	2,647	2,647	85	Work in progress, funded by grant	301	2,948	2,948
80200032	Regeneration Projects - Provisional Sums	228	309	309	0	projects to be brought forward	0	2,559	2,559
	2. Environment - Other Projects								
802200010	Environment Task Force	20	65	65	0	Work to be programmed	35	280	280
80200018	Town Centre Action	20	59	59	0	Work to be programmed	79	318	318
802200007	Parks, Cemeteries & Pitch Improvements	300	372	287	67	Element of this budget transferred to cover works at RGP Toilets	772	1,743	1,655
802200020	Renewal of Playparks	0	99	203	102	2021/22 works completed, 2022/23 budget now added	3	102	206
	Nature Restoration	0	55	55	2	work in progress. Additional grant to add once plans brought forward	29	84	84
	Artificial Pitch Replacements	650	650	650	0	work in progress	0	6,561	6,561
	Place Based Investment Programme	0	333	333	180	£0.333m from the 2021/22 allocation has been brought forward to support completion of the projects	302	0	635

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Open Spaces

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
800200017	Cowan Park	200	78	250	99	Cost increase funded by additional grant funding and a small transfer from provisional sums	868	915	1,118
Grouped	Town Centre Regeneration	0	22	22	4	Retentions	1,312	1,336	1,335
802000005	Public Realm/Town Centre Resilience	0	6	6	0	Work to be programmed	218	224	224
802000029	Neilston Regeneration	213	293	293	0	At planning stage	21	2,610	2,610
802000011	Land And Property Acquisitions	0	255	255	0	Projects to be identified	144	399	399
802200015	Braidbar Quarries	0	0	0	0	Work to be programmed	0	20	20
802000028	Giffnock Town Centre Improvements	0	10	10	0	Work to be programmed	0	10	10
802000007	Other Public Realm	0	17	17	0	Work to be programmed	3	20	20
802000002	Clarkston Town Centre Action And Traffic Management Improvements	0	31	31	0	Work to be programmed	186	217	217
802200011	Mearns Historic Kirkyard Protective Works	0	0	0	0	Complete	83	84	83
800050029	St Ninian's HS - Rugby Pitch	0	9	9	0	Retention	143	152	152
		<b>4,414</b>	<b>5,476</b>	<b>5,667</b>	<b>539</b>		<b>4,568</b>	<b>20,817</b>	<b>21,669</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Roads

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
	1. City Deal								
804000001	Levern Valley Accessibility Project	3,089	3,253	1,291	2	Reprofiling of project - land costs, legal and design this year.	2,310	19,995	19,995
	2. ERC Roads								
803000004	Lighting - Core Cable & Equipment Replacement	160	160	143	16	work in progress	497	2,080	2,080
803000007	Bridges Refurbishment & Pointing Work	53	53	51	0	work in progress	202	691	730
803000015	Principal Inspection Group 1-6	69	69	29	0	work in progress	0	287	218
803000025	Traffic Calming Studies	25	25	4	2	work in progress	32	325	261
803000016	Road Safety Measures/Equipment at Schools	20	20	20	0	work in progress	38	260	238
803000018	Safe Routes to School	20	20	20	7	work in progress	64	263	264
?	B771 PAISLEY ROAD RECONSTRUCTION	0	0	0	0	No works required 2022/23	0	301	0
803000042	A736 KELBURN STREET/LOCHLIBO ROAD RECONSTRUCTION	0	0	0	0	No works required 2022/23	0	262	0
803000030	A77 Ayr Road Reconstruction	110	110	175	0	work in progress	418	940	593



**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Roads

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
?	PEDESTRIAN CROSSINGS	25	25	0	0	no spend required at this stage	0	25	0
803000033	B767 CLARKSTON ROAD RECONSTRUCTION	0	0	100	0	work in progress	4	85	104
803000170	B767 Clarkston Rd Carriageway	0	0	0	0	No works required 2022/23	74	0	74
803000035	B769 Stewarton Rd (Rural) Reconstruction	0	0	0	0	No works required 2022/23	362	612	362
803000034	B767 Eaglesham Road Reconstruction	0	0	0	0	No works required 2022/23	444	684	444
803000047	C2 Kingston Road Reconstruction	100	100	0	0	no further work required in 2022/23	85	315	85
803000089	A736 MAIN STREET/LEVERN ROAD BARRHEAD	156	156	225	0	work in progress	121	715	346
803000076	C8 DAVIELAND ROAD RECONSTRUCTION	100	100	0	0	no further work required in 2022/23	0	200	0
?	B759 CARMUNNOCK ROAD	110	110	110	0	work to be programmed	0	230	110
803000038	C1 Mearns Road	150	150	150	0	work to be programmed	0	795	150
803000106	C1 Mearns Rd, Carriageway	0	0	100	32	work in progress	287	1	387
803000048	B755 Gleniffer Road	140	140	0	0	no further work required in 2022/23	105	595	105
803000172	Gleniffer Rd Uplawmoor Carriag	0	0	0	0	No works required 2022/23	118	0	118
803000049	B776 ROWBANK ROAD	110	110	0	0	no further work required in 2022/23	96	451	96

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Roads

COST CODE	PROJECT NAME	2022/23 opening and cashflow adjustments					TOTAL COST £'000		
		2022/23 (Opening, per 2022- 2032 programme)	Total (ADJUSTED FOR 2021/22 CASHFLOW)	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL SPEND TO 30 JUNE 2022	COMMENT	SPENT PRIOR TO 31/03/22	PREVIOUS TOTAL COST	REVISED TOTAL COST
803000050	C2 NEILSTON ROAD	39	39	0	0	no further work required in 2022/23	64	146	64
803000179	C2 Neilston Rd Cem to Kel Carr	0	0	0	0	No works required 2022/23	43	0	43
803000051	C3 UPLAWMOOR RD / MAIN ST, NEILSTON	0	0	0	0	No works required 2022/23	84	214	84
803000024	Cycling, Walking & Safer Streets	420	546	615	141	work in progress	711	1,257	1,326
803000031	A77 Fenwick Road Reconstruction	0	0	0	0	Complete	0	40	0
803000197	Fenwick Rd Carriageway Resufac	0	0	5	5	work in progress	27	0	32
803000028	A727 Route Corridor Reconstruction	0	0	0	0	No works required 2022/23	0	130	0
	B773 Darnley Road, Barrhead	0	0	100	0	work to be programmed	0	100	100
	B764 Eaglesham Moor Road	0	0	120	0	work to be programmed	0	145	120
803000171	B764 Eaglesham Rd Carriageway	0	0	2	2	work in progress	144	0	146
803000093	Clarkston Rd Netherlee Carriag	0	0	1	1	work in progress	0	0	1
803000113	Lochlibo Rd Barrhead Carriagew	0	0	0	0	no further work required in 2022/23	3	0	3
803000133	B776 Rowbank Rd B775-A736 Carr	0	0	0	0	no further work required in 2022/23	4	0	4
803000189	Provisional Sums - Roads	0	178	98	0	work to be programmed	460	6,014	9,568

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Roads

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
803000001	Rechargeable Works	0	0	0	0	Complete	-34	0	-34
Grouped	Roads Capital Works	3,000	3,000	3,112	229	work in progress	9,077	15,000	15,000
		<b>7,896</b>	<b>8,364</b>	<b>6,471</b>	<b>437</b>		<b>15,840</b>	<b>53,158</b>	<b>53,217</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Council Wide - ICT

		<b>2022/23 opening and cashflow adjustments</b>				<b>TOTAL COST £'000</b>			
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
805000002	ICT Infrastructure Projects	500	985	985	52	element of this fund used to cover additional costs of corporate information security	1,058	6,543	6,543
805000025	IT General Provision	1,341	2,626	2,000	96	Transfer to support additional costs of corp info security,	1,744	16,446	16,400
805000005	Corporate Information Security	0	0	0	0	Additional costs in 2021/22 covered by a transfer from general provision	795	750	795
805000023	GDPR Requirements	170	180	30	0	No changes anticipated at present	70	250	250
805000003	Education Network	100	175	175	1	work in progress	429	1,503	1,503
805000017	PCI DSS	0	98	98	8	transfer to enterprise public wifi	37	135	135
805000031	Public Wifi Network	0	244	244	0	Pilot projects successful.	0	265	244
805000010	Wireless Local Area Network 2015	0	19	19	0	2021/22 expenditure covered by transfer from public wifi network	1,031	1,050	1,050
805000026	Income Management E-Store	0	20	20	12	work in progress	186	205	205
805400002	Corporate GIS	0	60	60	2	work in progress	140	200	200
805000018	Modern Smart Forms	0	48	48	0	2021/22 expenditure covered from myaccount signing in - these are linked projects	152	200	200

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Council Wide - ICT

COST CODE	PROJECT NAME	2022/23 opening and cashflow adjustments					TOTAL COST £'000		
		2022/23 (Opening, per 2022- 2032 programme)	Total (ADJUSTED FOR 2021/22 CASHFLOW)	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL SPEND TO 30 JUNE 2022	COMMENT	SPENT PRIOR TO 31/03/22	PREVIOUS TOTAL COST	REVISED TOTAL COST
805000020	My Account Middleware & Vendor APIs	0	0	0	0	Complete	331	210	331
805100002	Electronic Document Records Management (Rest Of Council)	0	124	124	0	transfer to myaccount middleware	229	353	353
805000020	Myaccount Signing In To On-Line Services	0	14	14	0	work in progress	150	285	164
805000028	HSCP - Responder Service Modernisation & Safety Net Technology	0	166	166	64	work in progress	14	180	180
805000022	The Digital Workplace	0	311	311	10	work in progress	289	600	600
805000032	Flexi Time Application Replacement	0	40	40	0	Work to be programmed	40	80	80
805000024	Major ICT Contract Renewals	0	33	33	0	Work to be programmed	1,305	1,338	1,338
805000001	Core Corporate Finance, Payroll & HR	0	316	316	3	Additional laptop purchases funded from education provisional sums	3,434	3,750	3,750
800050004	Education - Computer Equipment	226	206	206	17	work in progress	1,975	6,637	6,776
805000033	Corporate & Community Debt Recovery System (5 year replacement programme)	0	39	39	0	Work to be programmed	0	78	78
805600001	ERCLT People's Network	20	34	34	50	work in progress	55	269	269
805000029	ERCLT Digital Platform	0	285	285	7	work in progress	125	410	410
805000009	School Servers Storage	0	169	169	0	Work in progress	181	350	350

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Council Wide - ICT

COST CODE	PROJECT NAME	2022/23 opening and cashflow adjustments				COMMENT	TOTAL COST £'000		
		2022/23 (Opening, per 2022- 2032 programme)	Total (ADJUSTED FOR 2021/22 CASHFLOW)	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL SPEND TO 30 JUNE 2022		SPENT PRIOR TO 31/03/22	PREVIOUS TOTAL COST	REVISED TOTAL COST
805500004	Social Work Case Management System	0	110	110	0	Work to be programmed	0	110	110
805300003	Education CCTV	179	626	626	0	Work to be programmed	0	626	626
805000027	Telecare Service and Peripherals	525	938	938	0	Work to be programmed	212	1,150	1,150
805100003	Agile (Rest Of Council)	0	2	2	0	work in progress	258	260	260
805000008	Software Asset Management	0	4	4	0	work in progress	61	65	65
800200008	Culture & Sport Self-Service Kiosk Hardware Refresh	0	5	5	0	work in progress	105	110	110
805000034	Full Fibre Digital Transformation	1,350	1,392	1,392	0	work in progress	1,308	2,700	2,700
		<b>4,411</b>	<b>9,269</b>	<b>8,493</b>	<b>322</b>		<b>15,735</b>	<b>47,108</b>	<b>47,246</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Fleet

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
806000004	HSCP - Vehicles	160	200	200	0	needs to be assessed	248	1,187	1,187
806000001	Education - Vehicles	0	0	0	0	n/a	54	829	829
806000002	Environment - Vehicles	823	1,442	1,442	195	Ongoing	3,794	16,083	16,083
806000005	Environment - GPRS System	0	98	98	0	To be completed in 2022/23	7	315	315
806000007	Rolling Road Test Facility	0	10	10	0	complete, possible saving	40	50	50
		<b>983</b>	<b>1,750</b>	<b>1,750</b>	<b>195</b>		<b>4,189</b>	<b>18,510</b>	<b>18,510</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Annex 1 - Schools Major Maintenance Analysis

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
800000002	Carolside PS - Window Renewal	0	0	0	0	complete	66	66	66
	Window Renewal	0	0	1,012	2	work in progress - priority window projects	109	107	1,121
800000014	School Toilet Improvements	7	0	0	0	complete	307	315	307
800050054	THORNLIBANK PS PR 1- WINDOW RENEWAL	0	0	0	0	complete	167	100	167
800050055	OLM Entrance Door	0	0	0	0	complete	50	50	50
800050066	Provisional Sums	900	1,405	393	0	available for priority projects and remaining committed works	0	9,226	8,493
800000008	Hazeldene Nursery - Window Renewal	0	0	0	0	complete	2	3	2
new code	Braidbar PS - Roof Improvements	0	0	0	0	completed within main roof improvement line	0	50	0
800000009	Mearns Castle HS - Window Renewal	0	0	0	0	complete	30	54	30
new code	Mearns Castle HS - Rear Stair Improvements	0	0	0	0	complete	0	3	0
new code	St Joseph's PS - Strucutral Improvements	0	0	0	0	complete	0	4	0
800000013	St Joseph's PS - Fabric Improvements	0	0	0	0	complete	2	3	2
800050002	St Luke'S HS - Roof Improvements (Gym Hall)	0	0	0	0	complete	0	10	0



**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Annex 1 - Schools Major Maintenance Analysis

COST CODE	PROJECT NAME	2022/23 opening and cashflow adjustments					TOTAL COST £'000		
		2022/23 (Opening, per 2022- 2032 programme)	Total (ADJUSTED FOR 2021/22 CASHFLOW)	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL SPEND TO 30 JUNE 2022	COMMENT	SPENT PRIOR TO 31/03/22	PREVIOUS TOTAL COST	REVISED TOTAL COST
80000007	Giffnock Primary windows (original block and ext	0	0	0	0	complete	65	65	65
800050050	St.Josephs WC Refurbishment	0	0	0	0	complete	371	305	371
new code	School Priority Works	0	0	0	0	complete	27	482	27
800000011	St Josephs Primary windows and entrance door	0	0	0	0	complete	44	80	44
	Emergency Lighting OLM PS	0	0	0	0	complete	42	0	42
		<b>907</b>	<b>1,405</b>	<b>1,405</b>	<b>2</b>		<b>1,282</b>	<b>10,923</b>	<b>10,787</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Annex 2 - Property Maintenance Analysis

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
800401001	Disability Discrimination Act	0	0	0	0	N/A	108	186	108
800404001	HardWire Testing	0	0	1	1	work in progress	116	145	117
800404003	COSHH Upgrade	0	0	0	0	N/A	275	269	275
Grouped	Asset Management	0	0	86	0	work to be programmed	516	602	602
800404009	Fire Risk Assessment Adaptations	373	373	373	1	work in progress	273	1,976	1,996
800404012	Structural Surveys & Improvements	40	40	40	21	work in progress	98	566	498
800600001	CEEF/Salix Energy Efficiency	75	75	75	0	work programmed	58	1,005	808
800404005	Boiler Replacement	0	0	0	0	N/A	399	415	399
800404006	Roof Improvements	0	0	55	55	work in progress	532	545	587
800404014	Legionella Remedial Improvements	0	0	15	15	work in progress	296	281	311
800404011	Eastwood HQ Lighting Improvements	0	0	0	0	N/A	15	48	15
800200005	Community Facilities Improvements	0	0	0	0	N/A	21	130	21
800420017	Ventilation Works	2,842	3,203	3,203	2	Budget merged with CO2 monitors granr funded line	658	3,700	3,861
	CO2 Monitors	0	0	0	0	N/A	0	161	0

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Annex 2 - Property Maintenance Analysis

		<b>2022/23 opening and cashflow adjustments</b>					<b>TOTAL COST £'000</b>		
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 (Opening, per 2022- 2032 programme)</b>	<b>Total (ADJUSTED FOR 2021/22 CASHFLOW)</b>	<b>PROJECTED OUTTURN FOR CURRENT YEAR</b>	<b>ACTUAL SPEND TO 30 JUNE 2022</b>	<b>COMMENT</b>	<b>SPENT PRIOR TO 31/03/22</b>	<b>PREVIOUS TOTAL COST</b>	<b>REVISED TOTAL COST</b>
800420018	Provisional Sum	645	1,319	1,156	0	work to be programmed	1	6,739	6,962
		<b>3,975</b>	<b>5,010</b>	<b>5,004</b>	<b>95</b>		<b>3,366</b>	<b>16,768</b>	<b>16,560</b>

**GENERAL FUND CAPITAL PROGRAMME 2022/2023**

**PROGRESS REPORT**

**RESOURCES**

	<b>£'000</b>	<b>£'000</b>
Borrowing		41,358
Grants		
Capital Grant	5,351	
City Deal	300	
Early Learning and Childcare - 1140 Hours Expansion	0	
Cycling, Walking & Safer Streets	615	
Scottish Environmental Protection Agency	1,563	
Town Centre Fund	22	
Regeneration Capital Grant Fund	200	
Place Based Investment Programme	333	
Renewal of Playparks	203	
Fleet infrastructure	0	
CO2 Monitors	0	
Low Carbon Fund - Lavern Water	1,084	
Nature Restoration Fund	21	
Flood Prevention	31	
Bridge Maintenance Fund	0	
COVID related grant funding	<u>26</u>	9,749
Developers Contributions		354
Salix/Central Energy Efficiency Fund		75
Sustrans		2,277
CFCR		0
Capital Reserve		0
Capital Receipts		140
		<u><b>53,953</b></u>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

	<b>2022-2032 revised programme</b>										<b>Total (incl prior year)</b>
	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	
Property - Schools	19,440	16,875	3,154	1,100	1,100	1,100	1,100	1,100	900	900	109,965
Property - Culture & Leisure	3,171	24,816	31,727	2,899	154	100	100	377	100	154	69,732
Property - Other	9,404	9,792	10,915	2,000	960	960	960	960	960	960	56,260
Open Spaces	5,667	1,782	2,127	1,827	940	940	940	1,001	940	940	21,672
Roads	6,471	19,655	2,150	1,300	1,300	1,300	1,300	1,300	1,300	1,300	53,217
Corporate Wide - ICT	8,493	3,084	2,451	2,800	2,221	2,331	2,430	2,765	2,173	2,765	47,246
Fleet	1,750	1,986	1,537	979	1,445	922	1,937	1,509	871	1,384	18,510
<b>TOTAL</b>	<b>54,396</b>	<b>77,990</b>	<b>54,061</b>	<b>12,905</b>	<b>8,120</b>	<b>7,653</b>	<b>8,767</b>	<b>9,012</b>	<b>7,244</b>	<b>8,403</b>	<b>376,602</b>

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Schools

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
Grouped	Schools Major Maintenance	1,405	900	900	900	900	900	900	900	900	900	10787
800050031	Maidenhill Primary School	381	500	0	0	0	0	0	0	0	0	15050
800050033	St Cadoc'S Ps Remodelling To Provide Pre-Five Provision For 3 & 4 Years Olds	4	0	0	0	0	0	0	0	0	0	874
800050030	Kirkhill PS - Rewire	0	123	0	0	0	0	0	0	0	0	491
Grouped	Early Learning & Childcare - Expansion to 1,140 hours	1,006	0	0	0	0	0	0	0	0	0	26713
N/a	Early Years - Crookfur/Fairweather/Overlee Masterplanning	10	0	0	0	0	0	0	0	0	0	10
800050039	St Ninian's HS Additional Temp Accomodation	106	0	0	0	0	0	0	0	0	0	2184
800050057	Learning & Leisure in Neilston	12,132	14,198	1,984	0	0	0	0	0	0	0	30000
800050038	St Mark's Car Park	316	0	0	0	0	0	0	0	0	0	420
800050063	Uplawmoor PS Upgrade	91	0	0	0	0	0	0	0	0	0	100
800050064	Crookfur PS Extension	1,609	934	70	0	0	0	0	0	0	0	2638
800050058	MCHS Sports Facility	1,648	20	0	0	0	0	0	0	0	0	1726
800050065	Improving Learning	200	200	200	200	200	200	200	200	0	0	1600
new code	Isobel Mair External Classrooms	480	0	0	0	0	0	0	0	0	0	500

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Schools

		<b>2022-2032 revised programme</b>													
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>			
800050012	Security (CCTV) Expansion	52	0	0	0	0	0	0	0	0	0	200			
		19440	16875	3154	1100	1100	1100	1100	1100	900	900	109965			

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Culture & Leisure

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
800200019	Eastwood Park Leisure - Refurbishment	2,000	24,231	24,231	2,700	0	0	0	0	0	0	55000
800200021	Neilston Leisure	167	466	7,019	99	0	0	0	0	0	0	7825
800200020	ERCLT General Building Improvement Fund	0	82	200	100	100	100	100	100	100	100	1496
800050049	Eastwood HS Sports Centre Changing Rooms/Disabled Facilities	786	37	0	0	0	0	0	0	0	0	854
800200015	Equipment - Gym and Theatre	79	0	277	0	0	0	0	277	0	0	831
805600002	Education - Theatre Equipment	106	0	0	0	54	0	0	0	0	54	216
800200007	Barrhead Foundry Refurbishment (including Pool & Filtration System)	1	0	0	0	0	0	0	0	0	0	2860
800200013	Barrhead Foundry Final Phase Works	32	0	0	0	0	0	0	0	0	0	650
		3171	24816	31727	2899	154	100	100	377	100	154	69732



**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Other

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
	1. City Deal											
Grouped	Barrhead South Access - Balgraystone Road & Railway Station	461	8,150	8,150	900	0	0	0	0	0	0	22348
804000009	Country Park Visitor Centre & Infrastructure	347	205	1,805	140	0	0	0	0	0	0	2800
804000006	Greenlaw Business Incubator And Innovation Centre & Employment Support Linked To Barrhead Foundry	89	0	0	0	0	0	0	0	0	0	5722
	2. Environment Other Projects											
800420010	Cowan Park Changing Facilities	30	0	0	0	0	0	0	0	0	0	168
800200018	Crookfur Pavilion Changing Upgrade	105	0	0	0	0	0	0	0	0	0	805
802200017	RGP Toilets Upgrade	126	0	0	0	0	0	0	0	0	0	262
800420019	St Andrews House Refurbishment	100	0	0	0	0	0	0	0	0	0	100
800420028	Flooding Prevention	31	0	0	0	0	0	0	0	0	0	31
800420016	Overlee House Extension	200	430	0	0	0	0	0	0	0	0	630

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Property - Other

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
	3. Council Wide Property											
Grouped	Retentions - All Services	65	50	50	50	50	50	50	50	50	50	582
Grouped	Property Maintenance	5,004	910	910	910	910	910	910	910	910	910	16560
800420013	Eastwood Park Campus Improvements	212	0	0	0	0	0	0	0	0	0	522
800404017	Office Accommodation	1,875	0	0	0	0	0	0	0	0	0	2140
800420014	Capital Investment In Energy Efficiency Measures (NDEE Initiative)	115	0	0	0	0	0	0	0	0	0	1754
800420005	Thornliebank Depot Mechanical Extraction	0	39	0	0	0	0	0	0	0	0	141
800050044	Overlee Pavilion Changing	218	0	0	0	0	0	0	0	0	0	905
800404015	Vacant (Surplus) Property/ Demolition	16	0	0	0	0	0	0	0	0	0	206
800420020	Capelrig House Upgrade	410	8	0	0	0	0	0	0	0	0	418
		9404	9792	10915	2000	960	960	960	960	960	960	56260

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Open Spaces

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
	1. REGENERATION											
802000008	Country Park - Tourism Infrastructure And Economic Activity Projects	166	0	0	0	0	0	0	0	0	0	235
802000015	White Cart Tributaries Environmental Improvements	2,647	0	0	0	0	0	0	0	0	0	2948
802000032	Regeneration Projects - Provisional Sums	309	250	250	250	250	250	250	250	250	250	2559
	2. Environment - Other Projects											
802200010	Environment Task Force	65	20	20	20	20	20	20	20	20	20	280
802000018	Town Centre Action	59	20	20	20	20	20	20	20	20	20	318
802200007	Parks, Cemeteries & Pitch Improvements	287	300	300	0	0	0	0	0	0	0	1658
802200020	Renewal of Playparks	203	0	0	0	0	0	0	0	0	0	206
	Nature Restoration	55	0	0	0	0	0	0	0	0	0	84
	Artificial Pitch Replacements	650	650	650	650	650	650	650	711	650	650	6561
	Place Based Investment Programme	333	0	0	0	0	0	0	0	0	0	635
800200017	Cowan Park	250	0	0	0	0	0	0	0	0	0	1118

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Open Spaces

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
Grouped	Town Centre Regeneration	22	0	0	0	0	0	0	0	0	0	1335
802000005	Public Realm/Town Centre Resilience	6	0	0	0	0	0	0	0	0	0	224
802000029	Neilston Regeneration	293	522	887	887	0	0	0	0	0	0	2610
802000011	Land And Property Acquisitions	255	0	0	0	0	0	0	0	0	0	399
802200015	Braidbar Quarries	0	20	0	0	0	0	0	0	0	0	20
802000028	Giffnock Town Centre Improvements	10	0	0	0	0	0	0	0	0	0	10
802000007	Other Public Realm	17	0	0	0	0	0	0	0	0	0	20
802000002	Clarkston Town Centre Action And Traffic Management Improvements	31	0	0	0	0	0	0	0	0	0	217
800050029	St Ninian's HS - Rugby Pitch	9	0	0	0	0	0	0	0	0	0	152
		5667	1782	2127	1827	940	940	940	1001	940	940	21672

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Roads

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
	1. City Deal											
804000001	Levern Valley Accessibility Project	1,291	15,544	850	0	0	0	0	0	0	0	19995
	2. ERC Roads											
803000004	Lighting - Core Cable & Equipment Replacement	143	160	160	160	160	160	160	160	160	160	2080
803000007	Bridges Refurbishment & Pointing Work	51	53	53	53	53	53	53	53	53	53	730
803000015	Principal Inspection Group 1-6	29	21	21	21	21	21	21	21	21	21	218
803000025	Traffic Calming Studies	4	25	25	25	25	25	25	25	25	25	261
803000016	Road Safety Measures/Equipment at Schools	20	20	20	20	20	20	20	20	20	20	238
803000018	Safe Routes to School	20	20	20	20	20	20	20	20	20	20	264
803000030	A77 Ayr Road Reconstruction	175	0	0	0	0	0	0	0	0	0	593
803000033	B767 CLARKSTON ROAD RECONSTRUCTION	100	0	0	0	0	0	0	0	0	0	104
803000170	B767 Clarkston Rd Carriageway	0	0	0	0	0	0	0	0	0	0	74

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Roads

		<b>2022-2032 revised programme</b>												
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>		
803000035	B769 Stewarton Rd (Rural) Reconstruction	0	0	0	0	0	0	0	0	0	0	362		
803000034	B767 Eaglesham Road Reconstruction	0	0	0	0	0	0	0	0	0	0	444		
803000047	C2 Kingston Road Reconstruction	0	0	0	0	0	0	0	0	0	0	85		
803000089	A736 MAIN STREET/LEVERN ROAD BARRHEAD	225	0	0	0	0	0	0	0	0	0	346		
?	B759 CARMUNNOCK ROAD	110	0	0	0	0	0	0	0	0	0	110		
803000038	C1 Mearns Road	150	0	0	0	0	0	0	0	0	0	150		
803000106	C1 Mearns Rd, Carriageway	100	0	0	0	0	0	0	0	0	0	387		
803000048	B755 Gleniffer Road	0	0	0	0	0	0	0	0	0	0	105		
803000172	Gleniffer Rd Uplawmoor Carriag	0	0	0	0	0	0	0	0	0	0	118		
803000049	B776 ROWBANK ROAD	0	0	0	0	0	0	0	0	0	0	96		
803000050	C2 NEILSTON ROAD	0	0	0	0	0	0	0	0	0	0	64		
803000179	C2 Neilston Rd Cem to Kel Carr	0	0	0	0	0	0	0	0	0	0	43		
803000051	C3 UPLAWMOOR RD / MAIN ST, NEILSTON	0	0	0	0	0	0	0	0	0	0	84		
803000024	Cycling, Walking & Safer Streets	615	0	0	0	0	0	0	0	0	0	1326		

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Roads

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
803000197	Fenwick Rd Carriageway Resufac	5	0	0	0	0	0	0	0	0	0	32
	B773 Darnley Road, Barrhead	100	0	0	0	0	0	0	0	0	0	100
	B764 Eaglesham Moor Road	120	0	0	0	0	0	0	0	0	0	120
803000171	B764 Eaglesham Rd Carriageway	2	0	0	0	0	0	0	0	0	0	146
803000093	Clarkston Rd Netherlee Carriag	1	0	0	0	0	0	0	0	0	0	1
803000113	Lochlibo Rd Barrhead Carriagew	0	0	0	0	0	0	0	0	0	0	3
803000133	B776 Rowbank Rd B775-A736 Carr	0	0	0	0	0	0	0	0	0	0	4
803000189	Provisional Sums - Roads	98	1,001	1,001	1,001	1,001	1,001	1,001	1,001	1,001	1001	9568
803000001	Rechargeable Works	0	0	0	0	0	0	0	0	0	0	-34
Grouped	Roads Capital Works	3,112	2,811	0	0	0	0	0	0	0	0	15000
		6471	19655	2150	1300	1300	1300	1300	1300	1300	1300	53217

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Council Wide - ICT

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
805000002	ICT Infrastructure Projects	985	500	500	500	500	500	500	500	500	500	6543
805000025	IT General Provision	2,000	1,928	1,341	1,341	1,341	1,341	1,341	1,341	1,341	1341	16400
805000005	Corporate Information Security	0	0	0	0	0	0	0	0	0	0	795
805000023	GDPR Requirements	30	150	0	0	0	0	0	0	0	0	250
805000003	Education Network	175	100	100	100	100	100	100	100	100	100	1503
805000017	PCI DSS	98	0	0	0	0	0	0	0	0	0	135
805000031	Public Wifi Network	244	0	0	0	0	0	0	0	0	0	244
805000010	Wireless Local Area Network 2015	19	0	0	0	0	0	0	0	0	0	1050
805000012	Enterprise Public Access Wifi (Incl BYOD)	0	0	0	0	0	0	0	0	0	0	21
805000026	Income Management E-Store	20	0	0	0	0	0	0	0	0	0	205
805400002	Corporate GIS	60	0	0	0	0	0	0	0	0	0	200
805000018	Modern Smart Forms	48	0	0	0	0	0	0	0	0	0	200
805000020	My Account Middleware & Vendor APIs	0	0	0	0	0	0	0	0	0	0	331
805100002	Electronic Document Records Management (Rest Of Council)	124	0	0	0	0	0	0	0	0	0	353



**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Council Wide - ICT

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
805000020	Myaccount Signing In To On-Line Services	14	0	0	0	0	0	0	0	0	0	164
805000028	HSCP - Responder Service Modernisation & Safety Net Technology	166	0	0	0	0	0	0	0	0	0	180
805000022	The Digital Workplace	311	0	0	0	0	0	0	0	0	0	600
805000032	Flexi Time Application Replacement	40	0	0	0	0	0	0	0	0	0	80
805000024	Major ICT Contract Renewals	33	0	0	0	0	0	0	0	0	0	1338
805000001	Core Corporate Finance, Payroll & HR	316	0	0	0	0	0	0	0	0	0	3750
800050004	Education - Computer Equipment	206	386	490	839	221	370	469	804	212	804	6776
805000033	Corporate & Community Debt Recovery System (5 year replacement programme)	39	0	0	0	39	0	0	0	0	0	78
805600001	ERCLT People's Network	34	20	20	20	20	20	20	20	20	20	269
805000029	ERCLT Digital Platform	285	0	0	0	0	0	0	0	0	0	410
805000009	School Servers Storage	169	0	0	0	0	0	0	0	0	0	350
805500004	Social Work Case Management System	110	0	0	0	0	0	0	0	0	0	110
805300003	Education CCTV	626	0	0	0	0	0	0	0	0	0	626
805000027	Telecare Service and Peripherals	938	0	0	0	0	0	0	0	0	0	1150

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Council Wide - ICT

COST CODE	PROJECT NAME	2022-2032 revised programme										Total (incl prior year)	
		2022/23 Revised	2023/24	2024/25	2025/26	2026/27	2027/28	2028/29	2029/30	2030/31	2031/32		
805100003	Agile (Rest Of Council)	2	0	0	0	0	0	0	0	0	0	0	260
805000008	Software Asset Management	4	0	0	0	0	0	0	0	0	0	0	65
800200008	Culture & Sport Self-Service Kiosk Hardware Refresh	5	0	0	0	0	0	0	0	0	0	0	110
805000034	Full Fibre Digital Transformation	1,392	0	0	0	0	0	0	0	0	0	0	2700
		8,493	3084	2451	2800	2221	2331	2430	2765	2173	2765		47246

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Fleet

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
806000004	HSCP - Vehicles	200	301	0	0	0	150	288	0	0	0	1187
806000001	Education - Vehicles	0	293	102	0	0	0	281	98	0	0	829
806000002	Environment - Vehicles	1,442	1,392	1,400	909	1,445	772	1,333	1,341	871	1384	16083
806000005	Environment - GPRS System	98	0	35	70	0	0	35	70	0	0	315
806000007	Rolling Road Test Facility	10	0	0	0	0	0	0	0	0	0	50
		1750	1986	1537	979	1445	922	1937	1509	871	1384	18510

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Annex 1 - Schools Major Maintenance Analysis

COST CODE	PROJECT NAME	2022-2032 revised programme										Total (incl prior year)	
		2022/23 Revised	2023/24	2024/25	2025/26	2026/27	2027/28	2028/29	2029/30	2030/31	2031/32		
800000002	Carolside PS - Window Renewal	0	0	0	0	0	0	0	0	0	0	0	66
800000019	St Lukes Windows Entrance Area	0	0	0	0	0	0	0	0	0	0	0	0
800000004	Woodfarm HS - Window Renewal	0	0	0	0	0	0	0	0	0	0	0	0
	Window Renewal	1,012	0	0	0	0	0	0	0	0	0	0	1121
800000014	School Toilet Improvements	0	0	0	0	0	0	0	0	0	0	0	307
800050054	THORNLIBANK PS PR 1- WINDOW RENEWAL	0	0	0	0	0	0	0	0	0	0	0	167
800050055	OLM Entrance Door	0	0	0	0	0	0	0	0	0	0	0	50
800050066	Provisional Sums	393	900	900	900	900	900	900	900	900	900	900	8493
800000008	Hazeldene Nursery - Window Renewal	0	0	0	0	0	0	0	0	0	0	0	2
new code	Braidbar PS - Roof Improvements	0	0	0	0	0	0	0	0	0	0	0	0
800000009	Mearns Castle HS - Window Renewal	0	0	0	0	0	0	0	0	0	0	0	30
new code	Mearns Castle HS - Rear Stair Improvements	0	0	0	0	0	0	0	0	0	0	0	0
new code	St Joseph's PS - Strucutral Improvements	0	0	0	0	0	0	0	0	0	0	0	0
800000013	St Joseph's PS - Fabric Improvements	0	0	0	0	0	0	0	0	0	0	0	2
800050002	St Luke'S HS - Roof Improvements (Gym Hall)	0	0	0	0	0	0	0	0	0	0	0	0
800000007	Giffnock Primary windows (original block and ext	0	0	0	0	0	0	0	0	0	0	0	65
800050050	St.Josephs WC Refurbishment	0	0	0	0	0	0	0	0	0	0	0	371
new code	School Priority Works	0	0	0	0	0	0	0	0	0	0	0	27
800000011	St Josephs Primary windows and entrance door	0	0	0	0	0	0	0	0	0	0	0	44

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Annex 1 - Schools Major Maintenance Analysis

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
	Emergency Lighting OLM PS	0	0	0	0	0	0	0	0	0	0	42
		1405	900	900	900	900	900	900	900	900	900	10787

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Annex 2 - Property Maintenance Analysis

		<b>2022-2032 revised programme</b>										
<b>COST CODE</b>	<b>PROJECT NAME</b>	<b>2022/23 Revised</b>	<b>2023/24</b>	<b>2024/25</b>	<b>2025/26</b>	<b>2026/27</b>	<b>2027/28</b>	<b>2028/29</b>	<b>2029/30</b>	<b>2030/31</b>	<b>2031/32</b>	<b>Total (incl prior year)</b>
800401001	Disability Discrimination Act	0	0	0	0	0	0	0	0	0	0	108
800404001	HardWire Testing	1	0	0	0	0	0	0	0	0	0	117
800404003	COSHH Upgrade	0	0	0	0	0	0	0	0	0	0	275
Grouped	Asset Management	86	0	0	0	0	0	0	0	0	0	602
800404009	Fire Risk Assessment Adaptations	373	150	150	150	150	150	150	150	150	150	1996
800404012	Structural Surveys & Improvements	40	40	40	40	40	40	40	40	40	40	498
800600001	CEEF/Salix Energy Efficiency	75	75	75	75	75	75	75	75	75	75	808
800404005	Boiler Replacement	0	0	0	0	0	0	0	0	0	0	399
800404006	Roof Improvements	55	0	0	0	0	0	0	0	0	0	587
800404014	Legionella Remedial Improvements	15	0	0	0	0	0	0	0	0	0	311
800404011	Eastwood HQ Lighting Improvements	0	0	0	0	0	0	0	0	0	0	15
800200005	Community Facilities Improvements	0	0	0	0	0	0	0	0	0	0	21
800420017	Ventilation Works	3,203	0	0	0	0	0	0	0	0	0	3861
	CO2 Monitors	0	0	0	0	0	0	0	0	0	0	0
800420018	Provisional Sum	1,156	645	645	645	645	645	645	645	645	645	6962

**67**  
**EAST RENFREWSHIRE COUNCIL**

Appendix C

**GENERAL FUND CAPITAL PROGRAMME**

**PROGRESS REPORT**

**2022/2023**

Annex 2 - Property Maintenance Analysis

COST CODE	PROJECT NAME	2022-2032 revised programme										Total (incl prior year)	
		2022/23 Revised	2023/24	2024/25	2025/26	2026/27	2027/28	2028/29	2029/30	2030/31	2031/32		
		5004	910	910	910	910	910	910	910	910	910	910	16560

## EAST RENFREWSHIRE COUNCIL

## 10 YEAR GENERAL FUND CAPITAL PLAN 2022/2023 - 2031/2032

	TOTAL £'000	2022/23 £'000	2023/24 £'000	2024/25 £'000	2025/26 £'000	2026/27 £'000	2027/28 £'000	2028/29 £'000	2029/30 £'000	2030/31 £'000	2031/32 £'000
<b>GRANTS</b>											
GENERAL CAPITAL GRANT	53,510	5,351.00	5,351.00	5,351.00	5,351.00	5,351.00	5,351.00	5,351.00	5,351.00	5,351.00	5,351.00
CITY DEAL	4,958	300.00	1,942.49	1,942.49	773.00	-	-	-	-	-	-
EARLY LEARNING & CHILDCARE - EXPANS TO 1140HRS	0	-	-	-	-	-	-	-	-	-	-
SALIX/CENTRAL ENERGY EFFICIENCY FUND	750	75.00	75.00	75.00	75.00	75.00	75.00	75.00	75.00	75.00	75.00
SCOTTISH ENVIRONMENTAL PROTECTION AGENCY	1,563	1,562.71	-	-	-	-	-	-	-	-	-
TOWN CENTRE FUND	22	22.00	-	-	-	-	-	-	-	-	-
REGENERATION CAPITAL GRANT FUND	200	200.00	-	-	-	-	-	-	-	-	-
RENEWAL OF PLAYPARKS	203	203.00	-	-	-	-	-	-	-	-	-
PLACE BASED INVESTMENT PROGRAMME	333	333.06	-	-	-	-	-	-	-	-	-
COVID EDUCATION GRANT	26	26.00	-	-	-	-	-	-	-	-	-
FLEET INFRASTRUCTURE	0	-	-	-	-	-	-	-	-	-	-
CO2 MONITORS	0	-	-	-	-	-	-	-	-	-	-
LOW CARBON FUND - LEVERN WATER	1,084	1,084.00	-	-	-	-	-	-	-	-	-
NATURE RESTORATION FUND	23	23.00	-	-	-	-	-	-	-	-	-
BRIDGE MAINTENANCE FUND (AURS)	812	-	812.00	-	-	-	-	-	-	-	-
FLOODING PREVENTION	31	31.00	-	-	-	-	-	-	-	-	-
SUSTRANS	5,608	2,277.00	3,331.00	-	-	-	-	-	-	-	-
CYCLING WALKING SAFER STREETS	615	615.00	-	-	-	-	-	-	-	-	-
<b>TOTAL GRANTS</b>	<b>69,738</b>	<b>12,103.00</b>	<b>11,511.00</b>	<b>7,368.00</b>	<b>6,199.00</b>	<b>5,426.00</b>	<b>5,426.00</b>	<b>5,426.00</b>	<b>5,426.00</b>	<b>5,426.00</b>	<b>5,426.00</b>
<b>DEVELOPERS CONTRIBUTIONS</b>	<b>576</b>	<b>354.00</b>	<b>56.00</b>	<b>56.00</b>	<b>56.00</b>	<b>54.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>CAPITAL RECEIPTS</b>	<b>140</b>	<b>140.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>UTILISATION OF CAPITAL RESERVE</b>	<b>0</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>BORROWING - ASSETS</b>	<b>19,958</b>	<b>2,130.14</b>	<b>2,371.97</b>	<b>2,303.95</b>	<b>1,818.70</b>	<b>1,720.22</b>	<b>1,292.00</b>	<b>2,406.00</b>	<b>2,590.00</b>	<b>1,083.00</b>	<b>2,242.00</b>
<b>BORROWING - INVESTMENT IN ENERGY EFFICIENCY</b>	<b>115</b>	<b>114.92</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>BORROWING - CITY DEAL</b>	<b>27,755</b>	<b>-</b>	<b>18,625.75</b>	<b>8,862.28</b>	<b>267.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>BORROWING - GENERAL</b>	<b>129,848</b>	<b>39,125.63</b>	<b>45,430.54</b>	<b>35,471.03</b>	<b>4,564.58</b>	<b>920.00</b>	<b>935.00</b>	<b>935.00</b>	<b>996.00</b>	<b>735.00</b>	<b>735.00</b>
	<b>248,129</b>	<b>53,968</b>	<b>77,995</b>	<b>54,061</b>	<b>12,905</b>	<b>8,120</b>	<b>7,653</b>	<b>8,767</b>	<b>9,012</b>	<b>7,244</b>	<b>8,403</b>